PWG-47 (Pargraph 294)

Consolidated Completion Statement of Work.

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari Nagar Division
3	Name of Work	Providing and laying HDPE Water line in Mutyala Nagara Block-2 in J P Park, Ward No 17.
4	Name of Agency	Sri Shivakumar K
5	Amount Put to Tender	Rs 49,94,372.00
6	Agreement Cost	Rs 53,43,978.00
7	Actual Expenditure incurred	Rs 38,22,600.00
8	Savings (Compared of Ageement Cost)	28.47%
9	Excess	Nil
10	% of Excess if any	Nil
11	Date of Commencement	07-02-2014
12	By whom Executed :	1) Vishwas I K , Asst Engineer 2) Vishwas I K I/c Asst Executive Engineer 3) R Idaya Vendon Executive Engineer
13	Inspection by Divisional Officer :	(Name) R Idaya Vendon On
14	Name of official who took the final measurements & also who inspected or passed the work & if it was excuted satisfactorily or otherwise.	1. Vishwas I K Asst Engineer 2. Vishwas I K I/c Asst Executive Engineer 3. R Idaya Vendon Executive Engineer

Certified that (Contractor) has completed the work Satisfactorily as per the terms & Condition of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date)

Asst.Engineer

Asst. Exe. Engineer

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Executive Engineer

Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054

Certificate

1	Name of Work	Providing and laying HDPE Water line in Mutyala Nagara Block-2 in J P Park, Ward No 17.
2	Name of Agency	Sri Shivakumar K
3	Name of Sub Division	Yeshwanthpura Sub Division
4	Name of Division	Rajarajeshwari Nagar Division
	1	Certified that the work has been completed satisfactorily as per the terms and conditions of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date)
	2	Certified that there are no dues outstanding from the contractor pertaining to this work
	3	Certified that there are no dues outstanding towards hiring of Government vehicles and machineries by the contractor as per the records
	4	Certified that the final bill has been recorded in M.B.No 118/2013-14 P.N.11721 to 11726/2
	5	Certified that the contractor has made his own arrangements for procurement of materials such as bitumen, cement, steel, etc,.

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Pal
Bangalore - 560 054

Certificate

1	Name of Work	Providing and laying HDPE Water line in Mutyala Nagara Block-2 in J P Park, Ward No 17.
2	Name of Agency	Sri Shivakumar K
3	Name of Sub Division	Yeshwanthpura Sub Division
4	Name of Division	Rajarajeshwari Nagar Division
	1	Certified that the work has been completed satisfactorily as per the terms and conditions of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date)
	2	Certified that there are no dues outstanding from the contractor pertaining to this work
	3	Certified that there are no dues outstanding towards hiring of Government vehicles and machineries by the contractor as per the records
	4	Certified that the final bill has been recorded in M.B.No 118/2013-14 P.N.11721 to 11726/2
	5	Certified that the contractor has made his own arrangements for procurement of materials such as bitumen, cement, steel, etc,.

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Pal
Bangalore - 560 054

PWG-46 (Pargraph 194)
Detailed Completion Report

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari Nagar Division
3	Name of Work	Providing and laying HDPE Water line in Mutyala Nagara Block-2 in J P Park, Ward No 17.
4	Name of Agency	Sri Shivakumar K
5	Amount Put to Tender	Rs 49,94,372.00
6	Cost of Work as Tendered rates	Rs 53,43,978.00
7	Agreement No	234/2013-14 D:07/02/2014
8	Actual Expenditure incurred	Rs 38,22,600.00
9	Difference % of Excess/Savings (Compared of Agreement Cost) **Savings**	28.47%
10	Date of Commencement	07-02-2014
11	Actual date of Completion	05-05-2014

Forwarded to AG Govt of Karnataka for information

Asst.Engineer

Asst. Exe. Engineer

Executive Engineer

Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054

PWG-45A

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari Nagar Division
3	Name of Work	Providing and laying HDPE Water line in Mutyala Nagara Block-2 in J P Park,
4	Name of Agency	Sri Shivakumar K
5	Amount Put to Tender	Rs 49,94,372.00
6	Cost of Work as Tendered rates	Rs 53,43,978.00
7	Agreement No	234/2013-14 D:07/02/2014
8	Actual Expenditure incurred	Rs 38,22,600.00
9	Date of Commencement (As per Agreement)	07-02-2014
10	Date of Completion (As per Agreement)	08-05-2014
11	Actual Date of Commencement	07-02-2014
12	Authority	Executive Engineer

Asst.Engineer

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054